

Activity Name	Start	Finish
<b>SA07 SA07 - CR Fishery Forum Work</b>	Jan-17-07 A	Jan-17-07 A
CRFF Kickoff Meeting (describe all project involvement)	Jan-17-07 A	Jan-17-07 A
<b>SA07-405 SA07 - 405 Operations Compliance Monitoring Plan</b>	Feb-06-07	Apr-26-07
CRFF Review 1st Draft of Ops Compliance Plan	Feb-06-07	Feb-20-07
CRFF Review 2nd Draft of Ops Compliance Plan	Mar-09-07	Mar-15-07
CRFF Review Final Draft of Ops Compliance Plan	Mar-28-07	Apr-26-07
<b>SA07-408 SA07 - 408 Threatened &amp; Endangered Species Protecti</b>	Feb-20-07	Apr-28-07
CRFF Review 1st Draft of T&E species Plan	Feb-20-07	Feb-26-07
CRFF Review 2nd Draft of T&E species Plan	Mar-09-07	Mar-15-07
CRFF Review Final Draft of T&E species Plan	Mar-30-07	Apr-28-07
<b>SA14 SA14 - NOAA-NMFS Water Acq./Projects</b>	Jan-30-07	Apr-10-07
<b>SA14.1 First year work Water Acq NOAA</b>	Jan-30-07	Apr-10-07
Scope of work with NOAA/Ecology (list of acquisitions & Implementor)	Jan-30-07	Apr-10-07
<b>SA07b2 SA07b2 - Reach 4 Habitat</b>	Mar-21-07	Nov-14-07
<b>SA07b2.5 Permitting</b>	May-19-07	Nov-14-07
<b>SA07b2.5.2 404 Permit for Chelan River Projects</b>	May-19-07	Nov-14-07
Chelan Forum Interaction	Jun-07-07	Jun-26-07
Agency Review of 404 Permit of Chelan River Projects	May-19-07	Nov-14-07
<b>SA07b2.6 Design - Anchor 06-163</b>	Mar-21-07	Oct-05-07
<b>SA07b2.6.2 30% Design Phase 1</b>	Mar-21-07	Apr-03-07
30% CRFF Reach 4 Design Meeting	Mar-28-07*	Mar-28-07
Forum Review of 30% Reach 4 Design	Mar-21-07	Apr-03-07
<b>SA07b2.6.3 60% Design Phase 2</b>	Jun-21-07	Jul-04-07
60% Reach 4 CRFF Design Meeting	Jun-28-07*	Jun-28-07
Forum Review of 60% Reach 4 Design	Jun-21-07	Jul-04-07
<b>SA07b2.6.4 90% Design Phase 3</b>	Sep-24-07	Oct-05-07
90% Reach 4 CRFF Design Meeting	Oct-04-07*	Oct-04-07
Forum Review of 90% Reach 4 Design	Sep-24-07	Oct-05-07
<b>SA07b1 SA07b1 - Low Level Outlet for 80 CFS</b>	May-31-07	Oct-03-07
<b>SA07b1.6 Design - ESC 06-055</b>	May-31-07	Oct-03-07
<b>SA07b1.6.2 30% Design Phase 1</b>	May-31-07	Jun-13-07
30% LLO Design Forum Review	May-31-07	Jun-13-07
<b>SA07b1.6.3 60% Design Phase 2</b>	Jul-11-07	Jul-25-07
60% LLO Design Forum Review	Jul-11-07	Jul-25-07
<b>SA07b1.6.4 90% Design Phase 3</b>	Sep-19-07	Oct-03-07
90% LLO Design Forum Review	Sep-19-07	Oct-03-07
<b>SA07b3 SA07b3 - Lake Chelan Tailrace Pumping Plant</b>	Apr-26-07	Nov-14-07
<b>SA07b3.4 Permitting</b>	May-19-07	Nov-14-07
<b>SA07b3.4.1 404 Permit</b>	May-19-07	Nov-14-07
Chelan Forum Interaction for Permit on Chelan River Projects	Jun-07-07	Jun-26-07
Agency Review of 404 Permit for Chelan River Projects	May-19-07	Nov-14-07
<b>SA07b3.6 Design - CH2M Hill 06-164</b>	Apr-26-07	Sep-25-07
<b>SA07b3.6.3 30% Design</b>	Apr-26-07	May-09-07
30% PS Design Forum Review	Apr-26-07	May-09-07
<b>SA07b3.6.4 60% Design</b>	Jun-20-07	Jul-03-07
60% PS Design Forum Review	Jun-20-07	Jul-03-07
<b>SA07b3.6.5 90 % Design</b>	Sep-12-07	Sep-25-07
90% PS Design Forum Review	Sep-12-07	Sep-25-07