Bavarian Substation Feasibility Report - Findings & Recommendation

Board of Commission Update

July 10, 2017



Today's Agenda

- Overview of Bavarian Substation Sites
- Feasibility Report Findings
- Recommendation No action requested
- Review next steps and timeline



Review

• March 6th Board meeting

- Review initial engineering and costs comparisons for three sites: (CCPUD Site 9, City Site 8a, MEND Site 14)
- Stakeholder feedback and Leavenworth Focus Group supports Site 14, and Site 8a if Site 14 does not advance; Two sites moving forward

March 20th Board meeting


- Review power line easement rights
- Continuing discussions and learning with both City of Leavenworth officials and representatives from owner of Site 14 (MEND)
- May 1st Board meeting
 - Staff recommends purchase of Chumstick Site, located near Site 8a, due to recent availability and desirable site access attributes
 - Board authorizes purchase of Chumstick Site and approved it as the preferred alternative
 - Staff to proceed with consultant analysis of all three sites



Summary

- Sixteen areas were initially identified and four sites were analyzed by Consultant Feasibility Evaluation
- Consultant Feasibility Evaluation recommends the Chumstick Site as the preferred alternative, which is consistent with the Leavenworth Focus Group and Board endorsements of Chumstick Site
- District staff recommends selection of the Chumstick site as the preferred alternative
- Next steps would include proceeding with permit level design, initiating the Conditional Use Permit (CUP) process, and further evaluation of transmission routing







Bavarian Substation - Feasibility Report Findings


July 10, 2017

	City Site 8a		MEND Site 14-Alt 1		MEND Site 14-Alt2		Chumstick	
	Minimum	Maximum	Minimum	Maximum	Minimum	Maximum	Minimum	Maximum
Earthwork Costs	1,750,000	1,750,000	2,010,000	2,310,000	2,010,000	2,310,000	870,000	870,000
Substation Costs	3,510,000	3,560,000	3,510,000	3,560,000	3,500,000	3,550,000	3,430,000	3,500,000
Distribution Costs	1,180,000	1,230,000	1,340,000	1,390,000	1,520,000	1,570,000	790,000	1,200,000
Transmission Costs	1,560,000	1,830,000	2,170,000	2,550,000	2,060,000	2,410,000	1,410,000	1,600,000
Total Costs	8,000,000	8,370,000	9,030,000	9,810,000	9,090,000	9,840,000	6,500,000	7,170,000
Range*	8.0M to 8.4M		9.0M to 9.8M		9.1M to 9.8M		6.5M to 7.2M	
* Components of Range								
 Access Road Allowance 		0		x		x		0
 Groundwater Mitigation 	0		×		x			0
- Deferred Circuit 1	0		0		0		×	
 Trenching Rock Excavation 		x		x		x		x
 CUP Req'd Landscaping 		x		x		x		x
- Transmission Routing		x		x		x		x











City Site 8a - Existing







City Site 8a - Rendering


















MEND Site 14 - Existing





MEND Site 14 – Alt 1 Rendering







MEND Site 14 – Alt 2 Rendering













Chumstick Site - Existing





Chumstick Site - Rendering





Bavarian Substation Planned Next Steps & Timeline

- July 10: Invite focus group members to Commission meeting
- July 11: Update Leavenworth City Council and community with Feasibility Report Findings & Recommendation
- July: Initiate CUP Process
- July: Initiate Permit Level Design
- July September: Evaluate Transmission Routing in combination with stakeholder outreach
- Q3-Q4: Begin major equipment purchases



Questions?

