#### **Rocky Reach and Chelan**

### **Hydro Update**

Commission Presentation May 14, 2018





### Overview

- Schedule Review/Changed Conditions
- Accomplishments to Date
- Milestones to Come
- Emerging Work



### **Changed Conditions**







#### - Accomplishments -

#### RR C-8: C-11 Stator Rewinds







C-8: 12-18-17


C-9: 4-28-17

C-10: 11-21-16

C-11: 8-17-17



# - Accomplishments - RR Intake Gantry Cranes









## - Accomplishments -













# - Accomplishments - RR Powerhouse Bridge Cranes







## - Milestones to Come - RR C-9 Turbine Repairs

#### Scope of Work:

- Holistic turbine repairs
  - Hub refurbishment
  - Blade servo refurbishment
  - Wicket Gate refurbishments
  - Headcover replacement
- Rotor pole refurbishment
- New Governor PLC Controller
- New Excitation Regulator

#### 2018 Milestones:

- Remove rotor
  - Complete
- Remove turbine
  - **7-12-18**
- Ship turbine hub to Voith
  - **9**-19-18
- Receive refurbished turbine hub
  - **12-12-18**
- Return to Service
  - 6-7-19



#### - Schedule Assessment -

#### Decision to schedule Surge Tank Project during Fire Season

#### **Schedule Constraints:**


- Oxygenate Tailrace
  - 1 unit run November March
- Gorge flow < 320 cfs</li>
  - March 15 May 15
- Minimize Unnecessary Spill
  - Majority of run-off known by July
- Fall Spawning
  - Starts typically by October 15

#### Remaining Risk:

- Transmission System Reliability
- Distribution System Reliability
- Mitigating Actions



# - Milestones to Come - Chelan Surge Tank Painting



#### Scope of Work

- Surge Tank Painting
- Penstock Inspection
- Unit A-1 Overhaul
- A1/A2 Exciter Replacement
- A1/A2 11 KV Breaker Replacements
- A2 Cavitation Repairs



## - Milestones to Come - Chelan Surge Tank Painting

#### 2018 Milestones

- Tank site mobilization 7-6-18
- Unit shutdowns on 7-16-18
- By 9-28-18:
  - Tank returned to functionality
  - A2 Cavitation repair
  - A2 Exciter installation complete
  - A2 Breaker replacement complete
  - Penstock watered up
  - Unit A-2 returned to service
- By 10-5-18:
  - A1 overhaul complete
  - A1 Exciter installation complete
  - A1 Breaker replacement complete
  - A1 returned to service





## - Emerging Work - RR C-1 Trunnion Bushing Wear

- Turbine replaced in April 2003
- Bushing wear resulted in oil release
- Use new design for seals






 Requesting sole source approval for new seals and turbine bushings



### Trunnion Seals, Covers and Bushings



- Purchase 1 set for C1
- Install and evaluate seals
- Bushings for future repair
- Option to purchase additional items for C2-C7



### **Summary:**

#### Schedule Review/Changed Conditions

#### Accomplishments:

- RR Stator Rewinds
- RR Intake Gantry Crane
- RR C-8 Turbine Repair
- RR Powerhouse Bridge Cranes

#### 2018 Milestones to Come:

- RR C-9 Turbine Repairs with other unit associated work
- Chelan Surge Tank Painting

#### Emerging Work:

RR C-1 Trunnion Bushing Seal Replacements



### QUESTIONS?

