

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Starts in Future	Complete
----------	---------	-----------------	---------------------	------------------	----------

Priority Goal	#1 - COMMIT TO THE HIGHEST LEVEL OF CUSTOMER-OWNER SATISFACTION (BSc Customer-Owner/Stakeholder Objective)						
	Everything we do should be for the benefit of our customer-owners. We will take a strategic, long-term view of implications of our decisions. Our policy decisions will be built around enhancing overall customer-owner satisfaction. Our employees will interact with customer-owners in an empathetic, proactive, and attentive manner, making sure people feel like individuals and are heard. As a utility, we will take a county-wide perspective when considering the impact of all our decisions. When possible under our financial metrics, we will provide a public power benefit built around enhancing the quality of life for customer-owners as they define quality of life.						
	Metrics & Targets	Q1	Q2	Q3	Q4	Lead	
	Objective 1						
P1	1	1. Fiber Expansion Premises Passed (Q4 target = 1483) Engineering resource constraints, material shortages (fiber), easement acquisition challenges, coupled with a year of transition in processes and adjusting to new roles and responsibilities contributed to the overall miss in target.	239	287	510	796	Bob Shane
P1	1	2. Fiber Installation Service Interval (Target = 10 days) Service interval not being met due to resource constraints.	26 days	22 days	28 days	25 days	Bob Shane
P2	1	3. Fiber take rate exceeds 55% by 2024 (Target 54% for 2021)	53.2%	53.4%	54.8%	54.7%	Bob Shane
		Strategic Initiatives/Critical Tasks/Actions					
	1	4. Maintain, update, & provide report on Strategic Plan (annual report will be substituted in 2024 with (e) above)					Steve Wright
P1	1	A. Provide annual report to Strategy Partners in April		4/30/2021			Steve Wright
P1	1	B. Define District 5-year priorities and metrics for 2022-2026 business plans		4/30/2021			Steve Wright
P1	1	C. Provide Board quarterly status updates on District Performance Plan				12/31/2021	Steve Wright
	1	5. Administer the annual Public Power Benefit program					Justin Erickson
P1	1	A. Identify projects for remaining 2021 Funds - completed and discussed with Board on June 1		6/30/2021			Justin Erickson
P2		B. Complete Program outreach to local agencies and nonprofits. Missed 9/30 target date. Completed by YE. Outreach was delayed due to COVID restrictions.			9/30/2021	Completed after deadline	Justin Erickson
P2	1	C. Presentation to Board to select projects for 2022					Justin Erickson

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Starts in Future	Complete
----------	---------	-----------------	---------------------	------------------	----------

		Strategic Initiatives/Critical Tasks/Actions	Q1	Q2	Q3	Q4	Lead
P2	1	D. Presentation to Board if funding is still remaining, update on projects				12/1/2021	Justin Erickson
	1	6. Complete selected Public Power Benefit Projects					Multiple
P1	1	A. Fiber expansion (85% by 2026 with target of 78% for 2021)					Bob Shane
P1	1	B. Issue 2,500 Day Use park passes - >2,500 passes issued				12/1/2021	Justin Erickson
P1	1	C. Rocky Reach Discovery Center Facility Improvements completed by mid-2021 - Opened to the public on August 28th		6/30/2021	Completed after deadline	Completed after deadline	Kirk Hudson
	1	7. Regularly scheduled Customer Growth & County and Community Agency Planning Governance to develop planning strategies for “smart growth” addressing current zoning and siting issues.					John Stoll
P3	1	A. Conduct annual joint agency meeting with County/Municipality governance bodies, focusing on growth impacts and utility planning (electric, water, wastewater, fiber)			9/30/2021		John Stoll
P3	1	B. Develop strategy to engage with Chelan County in revising franchise agreement. Q4 Update, recent actions in updating draft agreements around pole attachments has been instrumental in opening the door to revising the franchise agreement. This will carryforward into 2022				12/1/2021	John Stoll
P3	1	8. Adopt long-term plan for Orondo River Park and implement plan in conjunction with the Regional Port. Complete, but missed 9/30 target. Long term plan completed in collaboration with the Port. Approved by PUD Commissioners as well.			9/30/2021	Completed after deadline	Justin Erickson
	1	9. Execute parks O&M and Capital plan ensuring license compliance, positive community relations, and a continued commitment to stewardship.					Justin Erickson
P1	1	A. Evaluate spending trends and make forward projections for O&M and Capital spend (5-year).				12/1/2021	Justin Erickson
P2	1	10. Hydropower Research Institute-add new Contributor each year. Ontario Power Generation, Inc executed Contributor Agreement Dec 9; Contributor fees expected in Jan 2022				12/31/2021	Kirk Hudson

2021 District Performance Plan

Q4 Final - 1/27/22

	On Track		Caution		Needs Attention		Scheduled Timeframe		Starts in Future		Complete
--	----------	--	---------	--	-----------------	--	---------------------	--	------------------	--	----------

		Strategic Initiatives/Critical Tasks/Actions	Q1	Q2	Q3	Q4	Lead	
P1	1	11. Implement outreach strategies for low-income and Latino-Hispanic customer/owners to include higher utilization of District programs and services, including energy conservation.						Justin Erickson
	1	A. Effectively engage with Spanish-speaking, economically-disadvantaged, and disabled customer-owners in a culturally appropriate way to ensure key District priorities are reflective of their input by attending and presenting at a minimum of 15 events or physically-distanced alternatives due to gathering restrictions.				12/1/2021	Justin Erickson	
	1	B. Lead or participate in ten meetings in community with low-income and Hispanic focused community organizations to ensure collaborative plan for low-income energy efficiency program is developed				12/1/2021	Justin Erickson	
P2	1	12. Perform Statewide Elementary Teacher Training on Hydropower <i>Two classes held in October for Middle and Junior High teachers, classes were full at 24 in each class. Total of 128 teachers trained in 2021.</i>				10/31/2021	Kirk Hudson	

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Starts in Future	Complete
----------	---------	-----------------	---------------------	------------------	----------

#2 - INVEST IN CREATING LONG TERM VALUE (BSc Business Process/Internal Operations Objective)							
Priority Goal	We will define plans and make resources available to invest in all our physical assets (generation, transmission, distribution, fiber, parks, water and wastewater) based on a long-term value perspective. We will continue our actions to reduce the volatility of wholesale power sales revenues while also seeking ways to enhance revenues. We will seek to work with our industry colleagues as much as possible, in a collaborative manner build around long-term relationships. Because relationships are important to us, we will look at the spirit and intent of issues rather than just the “letter of the law.” Investing in the source of our organization’s financial value will give us the best opportunity for deriving future public power benefits.						
	Metrics & Targets		Q1	Q2	Q3	Q4	Lead
	Objective 2						
P1	2	1. Electric Service Reliability SAIDI (rolling 12 mo) 2021 Target was 42 minutes	58.6	55.7	60.3	83.7	John Stoll
P1	2	2. Water System Integrity (rolling 12 mo) (< 20 leaks per 100 miles)	11.3	10.3	14.4	10.3	John Stoll
P1	2	3. Network System Composite Uptime	100.000%	100.000%	100.000%	100.000%	Bob Shane
P1	2	4. Optical line terminal link optimization <90% for all years	70.8%	59.3%	61.70%	71.00%	Bob Shane
P1	2	5. Hydro Capability-Q3 74.6%	76.6%	77.4%	78.2%	77.9%	Kirk Hudson
	Strategic Initiatives/Critical Tasks/Actions						
	2	6. Implement Customer Energy Solutions workplan. (includes EE, EV, R&D, and customer energy management programs)					Shawn Smith
P1	2	A. Acquire 2.0 aMW of Energy Efficiency. <i>Acquired just about 1.9 aMW, just shy of 2aMW stretch target.</i>				12/31/2021	Shawn Smith
	2	B. Implement low income/high energy programs					Shawn Smith
P1	2	1. Complete outreach to community organizations and public. <i>Outreach with appropriate stakeholders has happened and continues to occur.</i>		6/30/2021			Shawn Smith
P1	2	2. Incorporate appropriate stakeholder feedback and initiate program implementation			8/1/2021		Shawn Smith
P1	2	C. Behavioral Program Design Approval. <i>We will revisit in 2022. Other work including CPA, IRP, and CEIP, and EV rate work, and low income EE program design have been prioritized.</i>				12/1/2021	Shawn Smith

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Starts in Future	Complete
----------	---------	-----------------	---------------------	------------------	----------

		Strategic Initiatives/Critical Tasks/Actions	Q1	Q2	Q3	Q4	Lead
P1	2	7. Reinvest in Hydros: Rocky Reach C1-C7 Trunnion bushing replacements complete by 2022 YE					Kirk Hudson
	2	A. Complete and return C7 to service.		6/30/2021			Kirk Hudson
P1	2	B. Complete and return C3 to service. - Completed 9/30		6/30/2021	Completed after deadline	Completed after deadline	Kirk Hudson
P1	2	C. Complete and return C4 to service - Delays in prior unit (C3) caused C4 start date to be delayed. Outage initiated on 10/4/21. Schedule RTS revised to 7/12/2022			9/30/2021		Kirk Hudson
P1	2	D. Complete and return C5 (now C6) to service by 12/25 - C5 was replaced with C6 in late Q2 due to space constraints. Bushing delays, stator keys and COVID impacts have consumed all scheduled float. RTS revised to 3/4/22.				12/31/2021	Kirk Hudson
P1		E. Review and approve component design for C10 and C11 water-filled hubs by May 1.		5/1/2021			Kirk Hudson
P1	2	8. Reinvest in Hydros: Rock Island PH1 modernization					Kirk Hudson
		A. Return B10 to service - Returned to service on 4/21, Operational performance continues to be monitored as vibration remains a concern.	3/31/2021	Completed after deadline	Completed after deadline	Completed after deadline	Kirk Hudson
P1		B. Return B4 to service - B4 returned to service on 8/20, performance guarantees not achieved thus far.	3/31/2021		Completed after deadline	Completed after deadline	Kirk Hudson
P1		C. Return B7 to service - Return to Service rescheduled to 04/06/2022. Parts availability, quality of received components and covid impacts continue to play a significant role in schedule delays.	3/31/2021				Kirk Hudson
P1	2	D. Return B5 to service - Return to Service rescheduled to 5/20/2022. Andritz remains as the primary resource to complete the work. Parts availability, quality of received components, covid impacts continue to play significant role in schedule delays.		6/30/2021			Kirk Hudson
P1	2	9. First Unit GMP Amendment Executed for RI PH2 Modernization. - Completed in July after additional work to successfully negotiate longer term warranty.	3/31/2021		Completed after deadline	Completed after deadline	Kirk Hudson

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Starts in Future	Complete
----------	---------	-----------------	---------------------	------------------	----------

		Strategic Initiatives/Critical Tasks/Actions	Q1	Q2	Q3	Q4	Lead
	2	10. Advance the District's strategy at State and Federal levels with an emphasis on tax parity, project relicensing, procurement/contracting, fiber/telecom, and wildfire legislation.					Justin Erickson
P1	2	A. Gain value for hydropower by educating State and Federal elected and appointed officials and pursuing the "Reinvigorating Hydropower" core tenets.					Justin Erickson
P1	2	B. Agree on 2022 legislative priorities with internal stakeholders and engage with the Tri-Commission on regional priorities				12/1/2021	Justin Erickson
P1	2	C. Secure legislative framework for broadband funding for unserved areas				12/1/2021	Justin Erickson
P1	2	D. Secure wildfire legislation that addresses dangerous tree removal				12/1/2021	Justin Erickson
P1	2	E. Secure likelihood of clean energy fund or carbon revenue distribution in Chelan County				12/1/2021	Justin Erickson
P1	2	F. Secure funding for Dryden wastewater project				12/1/2021	Justin Erickson
	2	11. Develop second source of water with the Regional Water Committee					John Stoll
P3	2	A. Participate on Regional Water committee and provide information and analysis to management and the Board to ensure appropriate issues are raised and effectively analyzed, supporting high quality decisions regarding the project				12/1/2021	John Stoll
P3	2	B. Collaborate with Regional members to evaluate and identify the next best source redundancy and supply option(s)				12/1/2021	John Stoll
	2	12. Execute a coordinated accelerated Fiber expansion/Electric make-ready program					John Stoll
P1	2	A. Collaborate with Fiber to confirm or revise 2020 annual premises passed target	3/31/2021				John Stoll
P1	2	B. Construct expansion projects to achieve annual premises passed target defined jointly between Fiber and CU business units Q4 Update, as noted by Fiber the target was not achieved				12/31/2021	John Stoll
P1	2	C. Develop and test metrics to track and communicate progress of fiber expansion efforts		6/30/2021			John Stoll
P1	2	D. Review fiber business unit 2022 service requests for expansion, in-fill and other construction requests to support development of achievable 2022 annual work plan.		5/31/2021			John Stoll

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Starts in Future	Complete
----------	---------	-----------------	---------------------	------------------	----------

		Strategic Initiatives/Critical Tasks/Actions	Q1	Q2	Q3	Q4	Lead
	2	13. Execute Relicensing Plan for Rock Island Project					Justin Erickson
P1	2	A. Finalize project economics model - Completed in August		6/30/2021	Completed after deadline	Completed after deadline	Justin Erickson
P1		B. Complete feasibility study and develop next steps for Horan Area - Completed in Sept. but missed 9/1 deadline			Completed after deadline	Completed after deadline	Justin Erickson
P1		C. Complete Initial Consultation Document and begin formal work groups			9/30/2021		Justin Erickson
P1	2	D. Finalize site suitability and engage with Chelan Count on potential Malaga Park				12/1/2021	Justin Erickson
	2	14. Implement long range facilities plan					Justin Erickson
P1	2	A. RI Facility Construction complete		6/30/2021	Completed after deadline	Completed after deadline	Justin Erickson
P1	2	B. RR Construction - Substantial completion of CM-22 and CM-24- Missed 12/1 target. Commissioning started 12/15. Certificate of occupancy for CM22 and CM24 issued by Chelan County Building 12/28 and thus the warranty has started.				12/1/2021	Justin Erickson
P1		C. SC Construction – Top out structure of building A complete			8/31/2021		Justin Erickson
P1	2	D. SC Construction – Top out structure of buildings B-G complete- Missed 12/1 target. Ongoing cultural delay has pushed this into Q2-2022. Structural steel erection will continue throughout the winter but will be unable to be completed until all areas are "released by the State Dept of Archeology and Historic Preservation. This is not expected until the end of Q1-2022				12/1/2021	Justin Erickson
	2	15. Facilitate the productive reuse of 5th Street Campus in a way that builds community and promotes economic development					Justin Erickson
P2	2	A. In collaboration with the Regional Port and the City of Wenatchee, issue RFP for site redevelopment - During December meeting with Port we reached agreement on a schedule for RFP release. Draft will be provide by Port by 1/31 with advertisement by 2/31. Award and negotiation to occur in Q2-2022.			9/1/2021		Justin Erickson

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Starts in Future	Complete
----------	---------	-----------------	---------------------	------------------	----------

		Strategic Initiatives/Critical Tasks/Actions	Q1	Q2	Q3	Q4	Lead
P2	2	B. Evaluate proposals and complete negotiations for purchase and sale agreement(s) with developer(s)-During December meeting with Port we reached agreement on a schedule for RFP release. Draft will be provide by Port by 1/31 with advertisement by 2/31. Award and negotiation to occur in Q2-2022.				12/1/2021	Justin Erickson
	2	16. Implement alternative contracting and delivery methodologies for qualified projects					Justin Erickson
P2	2	A. Implement alternative contracting and delivery methodologies for facility investments and obtain generic certification from the State of Washington Project Review Committee-Changed to not started. The District would need to complete a project and present proof it can manage without oversight before being granted a "certification". The first project/contract completed would be in 2023				12/1/2021	Justin Erickson
	2	17. Harden transmission system to protect against fire/weather					Kirk Hudson
P1	2	A. Complete procurement and begin rebuild of Chelan-Manson line Project completed 10/31 ahead of schedule				10/31/2021	Kirk Hudson
P3	2	B. Community outreach for Plain/Lake Wenatchee. Alternative has been identified. Efforts will carryover to 2022				12/31/2021	Kirk Hudson
	2	18. Implement a fire risk management strategy that recognizes the increasing level of risk					John Stoll
P2	2	A. Develop non-reclose and power shutoff program proposal for targeted high-risk areas			7/1/2021		John Stoll
P2	2	B. Reach agreement with Cascadia to implement a partnership grant		4/1/2021			John Stoll
	2	19. Improve distribution system reliability toward first quartile through:					John Stoll
P1	2	A. Complete construction of 2 miles of underground cable replacement projects-1.61 mi thru 12/1				12/31/2021	John Stoll
P1		B. Review reliability targets and update			8/31/2021		John Stoll
P1	2	C. Award new vegetation management contract	2/1/2021				John Stoll
P1	2	D. Draft new vegetation management plan			9/30/2021		John Stoll
P1		E. Complete the 4 year pruning and 2 year interim cycle on 300 miles of overhead power lines. Q4 Update, complete				12/1/2021	John Stoll
P1		F. Inspect 300 miles of transmission and distribution power lines in elevated fire risk areas. Q3 Update - 328 miles were inspected			8/1/2021		John Stoll

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Starts in Future	Complete

Strategic Initiatives/Critical Tasks/Actions		Q1	Q2	Q3	Q4	Lead
P1	20. Develop expanded substation planning, siting, resource needs and construction program to address accelerated Distribution system growth needs by constructing/expanding 7 substations over 5 years.					John Stoll
P1	2 A. Update 5-year substation plan		6/30/2021			John Stoll
P1	2 B. Bavarian and North Shore outreach-Outreach delayed by FSOM, missed the Q2 deadline		6/30/2021			John Stoll
P1	2 C. Bavarian and North Shore Civil Design Complete -Due to competing priorities staff attrition did not meet the Q2 goal		6/30/2021			John Stoll
P1	2 D. Energize new Hawley station		6/30/2021			John Stoll
P1	2 E. Energize new Ohme station. Q3 Update - Completing punch list items, station estimated to be energized in Q1 2022			9/30/2021		John Stoll
P1	2 F. Finalize the Wenatchee substation project plan-Due to competing priorities and staff attrition this did not meet the Q1 deadline	3/31/2021				John Stoll
	21. Execute 80% of capital plans on schedule & within budget:					Multiple
P1	2 A. Generation and Transmission	41.20%	52.30%	64.90%	82.00%	Kirk Hudson
P1	2 B. Utility Services	104.30%	106.40%	92.30%	74.30%	John Stoll
P1	2 C. Fiber & Telecom - System budget revision approved by Board on 1/24/22	144.90%	152.60%	121.00%	100.00%	Bob Shane
P1	2 D. District Services	88.10%	74.10%	75.50%	89.70%	Justin Erickson
P1	2 E. IT-Previously budgeted capital projects were put on hold due to the reorganization and changed capital spending priorities going forward. Metric was aided in December by the early arrival of \$418k of networking equipment expected to arrive mid-2022 and included in the 2022 capital budget.	10.40%	20.80%	52.70%	76.30%	Ian Fitzgerald
	22. Provide influential input on employment, benefits and labor regulations and legislative proposals during the legislative session and rule-making process					Rosario Nystrom
P2	2 A. Partner with WPUDA to provide input into the legislative process on at least one employment item of significant interest .				12/1/2021	Rosario Nystrom

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Starts in Future	Complete
----------	---------	-----------------	---------------------	------------------	----------

#3 - PROTECT NATURAL RESOURCES IMPACTED BY OPERATIONS. (BSc Customer-Owner/Stakeholder Objective)						
Priority Goal	We will meet or exceed statutory requirements and commitments to mitigate for the environmental impacts of all our actions. As part of this objective, we will think ahead and seek out “least-cost” alternatives for meeting emerging societal environmental goals.					
	Metrics & Targets	Q1	Q2	Q3	Q4	Lead
	Objective 3					
	Strategic Initiatives/Critical Tasks/Actions					
P1	3 1. Successfully meet hydro license requirements:					<i>Justin Erickson</i>
P1	3 A. Operating at Seasonal Fish Spill Targets			8/30/2021		<i>Justin Erickson</i>
P1	3 B. Contracts in place to meet hatchery production targets-Last of Task Authorizations signed in February.	Completed after deadline	Completed after deadline	Completed after deadline	Completed after deadline	<i>Justin Erickson</i>
P1	3 C. Funding of the tributary component of NNI	1/31/2021				<i>Justin Erickson</i>
P2	3 2. Develop an implementation/compliance plan as required for anticipated Temperature TMDL issuance by EPA and resulting plans by Department of Ecology-An internal team is working to develop an implementation plan. Jennifer Burns is leading compliance, with several staff in lead roles to support implementation. Ecology is working closely with the Mid-C PUDs, though Ecology's issuance of an implementation plan will likely not occur until 2022. Ecology has explained they do not intend in any way to come to us with an implementation plan that we haven't been fully engaged in.				12/1/2021	<i>Justin Erickson</i>
	3 3. Complete Dryden Wastewater Capital improvements per schedule agreed with Ecology					<i>John Stoll</i>
P2	3 A. Get agreement with Ecology on Dryden path forward to understand magnitude of total project cost	3/30/2021				<i>John Stoll</i>
P2	3 B. Acquire Board approval on path forward once total project cost has been obtained		5/30/2021			<i>John Stoll</i>
	Strategic Initiatives/Critical Tasks/Actions	Q1	Q2	Q3	Q4	Lead
	3 4. Work with Ecology during the public rulemaking process to successfully receive a water quality standard change for the Chelan River					<i>Justin Erickson</i>

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Starts in Future	Complete
----------	---------	-----------------	---------------------	------------------	----------

P1	A. Participate in public review process and obtain a final rule change for the Chelan River-The process for rule change is progressing as anticipated by Ecology. As requested by Ecology, we are working on drafting a biological evaluation to support the Rule Change (using consultant Four Peaks)				12/1/2021	Justin Erickson
P1	3 5. Comply with oil NPDES permit once issued by Department of Ecology (2020-2025) NPDES not issued from WSDOE				12/31/2021	Kirk Hudson
	3 6. Implement federally mandated programs/studies at Rocky Reach and Rock Island for aquatic species					Justin Erickson
P1	3 A. Conduct second year of three-year bull trout PIT tag study as approved by Rocky Reach Fish Forum.				10/1/2021	Justin Erickson
	3 7. Execute plan to conduct 10-year HCP project survival studies at Rock Island (2021) and Rocky Reach (2022)					Justin Erickson
P1	3 A. Complete Survival Study - Rock Island				12/1/2021	Justin Erickson
P1	3 B. Complete Study design - Rocky Reach-The study has been deferred to 2023. We will complete the study design and procure a contractor for the Rocky Reach study in 2022.				12/1/2021	Justin Erickson
	3 8. Using the results of our investigations, continue to upgrade/install infrastructure where appropriate, implement processes to manage our water rights program and show compliance with our water rights for parks, hatcheries, water and wastewater, and hydro facilities.					Justin Erickson
P1	3 A. Implement water right assessment and protection strategy and fully resolve all outstanding issues on at least three water rights				12/1/2021	Justin Erickson
	3 9. Implement Board Approved Electric Vehicle Strategy					Shawn Smith
P1	3 A. Conduct market research and collect charging station data		6/30/2021			Shawn Smith
P1	3 B. Develop public charging rate to be approved by Board by first meeting in December-Materials and analysis were developed on time to meet deadline. Board continued hearing into January based on public comment. New rate accepted by the Board on 1/24.				12/6/2021	Shawn Smith

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Starts in Future	Complete
----------	---------	-----------------	---------------------	------------------	----------

#4 - ENSURE FINANCIAL STABILITY (BSc Financial Objective)							
Priority	Goal	#4 - ENSURE FINANCIAL STABILITY (BSc Financial Objective)					
		(BSc Financial Objective)					
		During these dynamic times, we will sustain a financial structure that seeks to create financial flexibility that supports affordable and stable electric rates under all plausible scenarios and create access to low cost capital when needed.					
		Metrics & Targets	Q1	Q2	Q3	Q4	Lead
		Objective 4					
P1	4	1. Debt Cover – District (>2.0x)	2.34	2.56	3.05	3.28	Kelly Boyd
P1	4	2. Debt Leverage – District (<35%)	24.10%	23.90%	23.50%	23.00%	Kelly Boyd
P1	4	3. Liquidity – District (>\$175M or Liquidity Methodology)	\$363.8M	\$384.2M	\$401.4M	\$414.6M	Kelly Boyd
P1	4	4. Days Cash On Hand – District (>250 days)	384	410	416	414	Kelly Boyd
P1	4	5. Debt Retired Per Scheduled Principal Payments, including \$73M from the 2020 Plan of Finance retirements that was deferred to 2021 to preserve liquidity.		\$13M	\$98M	\$110M	Kelly Boyd
	4	Strategic Initiatives/Critical Tasks/Actions					
	4	6. Actively participate in Electric markets development					Shawn Smith
P2	4	A. File comments in at least three proceedings of high priority for hydropower				12/1/2021	Shawn Smith
P2	4	B. Achieve CAISO Governance Review Committee recommendation satisfactory to Chelan -Missed due date. Governance meetings have not been initiated yet. Publications have indicated CAISO will delay until January of 2022.	3/31/2021				Shawn Smith
P2	4	C. Complete PGP evaluation and assess potential impacts to the District of market structure evolution in western interconnection				12/1/2021	Shawn Smith
P2	4	D. In at least 2 forums in California addressing resource adequacy or capacity pricing, file comments promoting accurate capacity valuation or hydropower qualification				12/1/2021	Shawn Smith
	4	7. Complete development of NWPP RA program design and assess impacts of implementation to Chelan					Shawn Smith
P1	4	A. Complete design of forward-showing and operational programs that preserve asset and contract value and capture additional value from surplus capacity - Phase 2B complete, detailed design document drafted and circulated			9/30/2021		Shawn Smith

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Starts in Future	Complete
----------	---------	-----------------	---------------------	------------------	----------

Strategic Initiatives/Critical Tasks/Actions		Q1	Q2	Q3	Q4	Lead
P1	4 B. Complete RA governance design and NWPP governance reform that achieves independence with appropriate stakeholder protections and preserves value of existing NWPP programs - Governance of Phase 2B complete. Revisions will continue as implementation moves forward.			9/30/2021		Shawn Smith
	4 8. Lead development of regulatory proceedings that impact the energy market – CETA rulemaking, RA standard, etc.					Shawn Smith
P1	4 A. Achieve final CETA rule that preserves the 4-year compliance window for determining use of renewables to meet load - A rule has not yet been set for the 4-year compliance issue. Staff continues to stay engaged.				12/1/2021	Shawn Smith
P1	4 B. Achieve final CETA rule that does not place burden on buyers of avoiding coal in unspecified power purchases - The rule that was promulgated did not provide the direction and certainty staff was looking for. Staff is working with other utilities to develop market based solutions.				12/1/2021	Shawn Smith
	4 9. Go/no go on extension of real-time agreement that expires in November 2022					Shawn Smith
P1	4 A. Analyze benefits of RTA continuation and alternative real-time services and make proposal for real-time services. Decision was made to work on a one-year agreement due to other work load priorities.			9/30/2021		Shawn Smith
P1	4 B. GM approval of real-time services proposal- Based on priorities, a one-year extension was agreed to.				12/1/2021	Shawn Smith
P1	4 10. US has provided notice to terminate the power provisions of the Columbia River Treaty. No notice has been given.				12/1/2021	Steve Wright
	4 11. Stabilize and enhance wholesale electric revenues					Shawn Smith
P1	4 A. Finalize revised long-term marketing strategies to be approved by Board by first meeting in July			7/6/2021		Steve Wright
P3	4 B. Implement approved long-term marketing strategies through PRMC				12/1/2021	Shawn Smith
P2	4 C. Complete large retail load rate options (to include a green product) that are in line with strategic plan- Still in discussions with potential large retail customer.				12/1/2021	Shawn Smith
P1	4 D. Execute Slice contract		4/1/2021			Shawn Smith
P1	4 E. Submit bids in at least 2 requests for proposals for purchase of generation, capacity or energy - Bid into 2 solicitations for frequency response				12/1/2021	Shawn Smith
P1	4 F. Implement the Alcoa contract, meeting all contractual requirements				12/1/2021	Shawn Smith

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Complete

Strategic Initiatives/Critical Tasks/Actions		Q1	Q2	Q3	Q4	Lead
4	12. Improve existing operational planning projects and programs					Shawn Smith
P2	4 A. Define and evaluate coordination strategy-Missed date. Parties are open but there are concerns with accounting since there isn't a common accounting system and river model.			9/30/2021		Shawn Smith
P2	4 B. Gain agreement with BPA on next steps for coordination-Missed date. Parties are working on defining different tiers of coordination as well as developing qualitative levels of added value.				12/1/2021	Shawn Smith
P2	4 C. Define and gain regional agreement on headwater benefits strategy -Missed date. NWPP is looking at understanding current methodology that is simpler but yields similar results.				12/1/2021	Shawn Smith
P1	4 D. Complete business case for TDIP Phase 2 - Completed in July		6/30/2021	Completed after deadline	Completed after deadline	Kirk Hudson
4	13. Maintain or enhance AA bond ratings: Fitch AA+, Moody's Aa3, S&P AA+ (Stable Ratings), S&P Rock Island Senior AA					Kelly Boyd
P1	4 A. Provide annual update presentation with current data to Rating Agencies by end of Q3			9/30/2021		Kelly Boyd
P1	4 B. Conduct benchmarking against our peers by end of Q3			9/30/2021		Kelly Boyd
P2	4 C. Establish strategy for ESG (Environmental, Social and Governance) Reporting by Q2		6/30/2021			Kelly Boyd
P1	4 14. Receive clean audit opinion and no material deficiencies by Apr 30		4/30/2021			Kelly Boyd
4	15. Refine and execute the business planning cycle annually					Kelly Boyd
P2	4 A. Draft business plans for 2022-2026 dated 6/30 completed by July 31			7/31/2021		Kelly Boyd
P2	4 B. Near final business plans for 2022-2026 presented to Board first meeting in October Presented to the Board on 10/4/2021.				10/4/2021	Kelly Boyd
P2	4 C. Final business plans for 2022-2026 dated 9/30 completed by Oct 31 Completed and sent to the Board on 10/28/2021.				10/31/2021	Kelly Boyd
P1	4 D. 2022 Budget approved by Board by first meeting in December Budget approved on 12/6/2021.				12/6/2021	Kelly Boyd

2021 District Performance Plan

Q4 Final - 1/27/22

	On Track		Caution		Needs Attention		Scheduled Timeframe		Starts in Future		Complete
--	----------	--	---------	--	-----------------	--	---------------------	--	------------------	--	----------

		Strategic Initiatives/Critical Tasks/Actions	Q1	Q2	Q3	Q4	Lead
4		16. Implement long-term rate plans consistent with the strategic plan and Board resolution for 2020-2024					John Stoll
	P2	A. Present to the Board policy options for assessing a standardized proportional share of infrastructure needs as part of new electrical services and line extensions - Complete and currently in the public outreach phase			9/30/2021		John Stoll
P1	4	B. Implement annual rate adjustments for Electric, Water, Wastewater and Fiber consistent with the long-term rate plan.		6/1/2021			Steve Wright
P1	4	17. Fiber business unit will achieve financial solvency by 2025 (excluding expansion capital). Current year (2021) goal for Operating Expense Coverage Ratio.	75%	77.9%	81.30%	86.80%	Bob Shane

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Starts in Future	Complete
----------	---------	-----------------	---------------------	------------------	----------

#5 - CONTINUOUSLY IMPROVE EFFICIENT, EFFECTIVE, COMPLIANT, RISK-ASSESSED AND RESILIENT OPERATIONS

(BSc Business Process/Internal Operations Objective)

Priority	Goal	We will rigorously and holistically review spending and policy decisions using strong risk assessment practices to assure best value and resiliency. We will comply with all statutory requirements. We will seek out, evaluate, and utilize new technology that is ready for deployment if there are sufficient economic and customer benefits.					
		Metrics & Targets	Q1	Q2	Q3	Q4	Lead
		Objective 5					
P1	5	1. Hydro actual operating expense within 90-105% of budget - G&T finished at 92.6%	91.0%	92.2%	80.8%	92.6%	Kirk Hudson
P1	5	2. Distribution actual operating expense within 90-105% of budget	93.6%	92.0%	92.1%	92.5%	John Stoll
P1	5	3. Water actual operating expense within 90-105% of budget	94.0%	99.7%	96.9%	99.3%	John Stoll
P1	5	4. Wastewater actual operating expense within 90-105% of budget	86.8%	97.4%	97.60%	101.3%	John Stoll
P1	5	5. Fiber actual operating expense within 90-105% of budget- Deferral of implementation of fiber portal into 2022 was the significant cause for budget under target, as both implementation costs and annual service charge both went unspent. Also having an effect are unfilled positions, of which 2 out of the 3 were hired in Q4.	73.6%	72.5%	79.8%	89.0%	Bob Shane
		Strategic Initiatives/Critical Tasks/Actions					
P1	5	6. Reach tentative agreement on next term of Collective Bargaining Agreement within established authority	3/31/2021				Rosario Nystrom
P1	5	7. Achieve ratification with union membership and Board of Commissioners.		5/10/2021			Rosario Nystrom
	5	8. PCS can effectively and timely manage workload consistent with the District's projected capital and O&M budget					Justin Erickson
P1	5	A. Contracting processing surveys are completed, reviewed and opportunities for improvement are implemented within 60 days				12/1/2021	Justin Erickson
P1	5	9. Physical asset protections are in compliance with NERC standards and the District has completed threat vulnerability assessments to address project priorities				12/1/2021	Justin Erickson

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Starts in Future	Complete
----------	---------	-----------------	---------------------	------------------	----------

		Strategic Initiatives/Critical Tasks/Actions	Q1	Q2	Q3	Q4	Lead
5		10. Annually maintain and update Utility Services Policies to be responsive to changing circumstances (HDL, DG, IG, etc.)					John Stoll
P2	5	A. Maintain rate, policy and regulation improvements through quarterly meetings of Policy and Rate Committee with changes proposed to Board as applicable. Q4 Update, complete				12/1/2021	John Stoll
5		11. Strengthen Cyber security program by executing annual plans for operations, business systems, and fiber/telecom networks based on LPPC principles, C2M2 analysis and other industry guidance					Steve Wright
P1	5	A. Lead bi-monthly Cybersecurity briefings and resulting action plans for District-wide team				12/1/2021	Steve Wright
P2	5	B. District-Wide-Plan, participate in the biennial GridEx exercise in 2021					Steve Wright
P2	5	1. 2021 GridEx Planning: Internal/external planning, coordination, development of scenario, documentation, training				11/15/2021	Steve Wright
P2	5	2. 2021 GridEx Exercise - 2 days					Steve Wright
P2	5	i. Participate in GridEx exercise				11/18/2021	Steve Wright
P2	5	ii. Perform lessons learned exercise and identify action items				12/1/2021	Steve Wright
P1	5	C. Operations - Implement C2M2 priorities by end of Q4.				12/31/2021	Kirk Hudson
5		D. Fiber/Telecom					Bob Shane
P1	5	1. Annual update to C2M2 based maturity priority matrix	2/26/2021				Bob Shane
P1	5	2. Implement items identified in C2M2 priority matrix				12/1/2021	Bob Shane
P2	5	3. Tri-annual external cyber and best practices audit- Deferring the audit for the expertise of incoming Cybersecurity Specialist whom was hired in December of 2021.				12/1/2021	Bob Shane
5		E. Business Systems					Ian Fitzgerald
P1	5	1. Annual update to C2M2 based maturity priority matrix to set 2022 priorities for business planning by end of Q2		6/30/2021			Ian Fitzgerald
P1	5	2. Implement C2M2 priorities by end of Q4				12/1/2021	Ian Fitzgerald
P1	5	3. Conduct annual network penetration test by 12/1				12/1/2021	Ian Fitzgerald
P1	5	4. Conduct annual employee awareness training and testing program by 12/1				12/1/2021	Ian Fitzgerald

2021 District Performance Plan

Q4 Final - 1/27/22

	On Track		Caution		Needs Attention		Scheduled Timeframe		Starts in Future		Complete
--	----------	--	---------	--	-----------------	--	---------------------	--	------------------	--	----------

		Strategic Initiatives/Critical Tasks/Actions	Q1	Q2	Q3	Q4	Lead	
P1	5	12. Develop implementation plans for the top three health care innovation strategies intended to offer the optimal balance of favorable impact and strong probability of sustainable success in moderating the health care cost curve						Rosario Nystrom
	5	A. Develop implementation and negotiation strategies				12/1/2021	Rosario Nystrom	

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Starts in Future	Complete
----------	---------	-----------------	---------------------	------------------	----------

#6 - ADVANCE HUMAN AND ORGANIZATIONAL PERFORMANCE (BSc People & Culture Objective)

Priority	Goal	Through continual learning and investments in developing our employees, we constantly improve our resiliency, our defenses and our ability to adapt to our environment. Through curiosity and continual learning, our employees provide the solutions to problems. By learning from our errors and failures, and examining our practices, we improve our operational excellence on behalf of our customer owners.					
		Metrics & Targets	Q1	Q2	Q3	Q4	Lead
		Objective 6					
	6	1. Safety metrics - Leading:				<i>Ronda Wilkinson</i>	
P1	6	A. Business Unit attendance at safety mtgs/alternatives (target 80%)	81.76%	81.89%	80.31%	80.32%	<i>Ronda Wilkinson</i>
P1	6	B. Senior Team Safety Visits (Target 32 - 2 every 6 mos. for 5 MDs and 2 per year for others) - <u>Missed target goal by 1 SMT site visit</u>				31	<i>Ronda Wilkinson</i>
P1	6	C. BUs implement corrective actions from safety events within 90 days (Target 50%) - Q1=YTD 100% completion rate, Q2= YTD 83% completion rate; Q3=YTD 77% completion rate; Q4=76%				50%	<i>Ronda Wilkinson</i>
P2	6	D. Learning teams conducted (Target 5) - Q2 = 2 Learning teams conducted Q4 = 2 Learning Teams conducted. Due to multiple priorities, unable to complete 5th Learning Team, but we doubled the number of learning teams from 2020		2	2	4	<i>Ronda Wilkinson</i>
	6	2. Safety metrics - Lagging:					<i>Ronda Wilkinson</i>
P1	6	A. OSHA Recordable Cases by EOY (target 24) Q1 include increased strain/sprain injuries. Q3 injuries included increased hearing and line of fire cases, Q4 - Added an additional 7 cases, bringing overall total to 30	8	12	23	30	<i>Ronda Wilkinson</i>
P1	6	B. Overall OSHA Incident rate YTD/EOY (target 2.22) - 11 new Recordable cases were logged for Q3 and an additional 7 for Q4 Q4 = 4.14 due to 30 OSHA recordables.	3.18	2.46	4.13	4.14	<i>Ronda Wilkinson</i>
P1	6	C. Lost time incident rate (LTIR) (Target 0.37) - No new lost time cases in Q3 and Q4. Count remains at 3.	0.91	0.82	0.56	0.41	<i>Ronda Wilkinson</i>

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Starts in Future	Complete
----------	---------	-----------------	---------------------	------------------	----------

Metrics & Targets		Q1	Q2	Q3	Q4	Lead
Objective 6						
P1	6 D. Days away restricted or transferred (DART) rate (Target 1.05) - Q1 = 6 DART cases (2 LT), Q2 = 1 DART (1 LT), Q3 = 2 DART, Q4 = 1 DART. Total of 10 DART cases (3 Lost Time) for the year; all contributing to the DART Rate. All accommodations for Restricted cases and Lost Time Cases have concluded.	2.73	1.91	1.5	1.38	Ronda Wilkinson
	6 3. Recruiting metric					Rosario Nystrom
P1	6 A. Perform targeted hiring based on prioritized needs – Make job offers by December 1st for 85% of new positions that are approved to fill before September 1st.				85%	Rosario Nystrom
Strategic Initiatives/Critical Tasks/Actions						
	6 4. Develop employee skills and assist with their successful job performance by identifying and providing access to job-specific sets of development opportunities for each job group.					Rosario Nystrom
P3	6 A. Identify and initiate job groups which maximize FTEs impacted per dev plan (e.g. crafts)				12/31/2021	Rosario Nystrom
	6 5. Develop a 5 year leadership development program for executives and emerging leaders					Rosario Nystrom
P2	6 A. Get MD Guidance for planning leadership development program. <i>Delayed start due to focusing on developing curriculum for job groups. By mid- September, all MD's interviewed by Denae and feedback compiled.</i>		6/30/2021	Completed after deadline	Completed after deadline	Rosario Nystrom
P2	6 B. Develop 5-year implementation plan for leadership development program. <i>Caution noted based on late start on previous item.</i>				12/1/2021	Rosario Nystrom
P1	6 C. Plan and implement 2 all leadership team meetings (spring and fall). <i>Corrected Q2 to green from blue as 1 of 2 meetings complete</i>		6/30/2021		12/1/2021	Rosario Nystrom
	6 6. Business units, with guidance from Human Resources, develop and embrace goals to increase diversity in their work groups as we seek a workforce that <i>reflects the diversity of our community</i>					Rosario Nystrom
P1	6 A. Provide training on a diversity topic for leaders at the Spring All Leadership Team meeting.		6/30/2021			Rosario Nystrom

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Starts in Future	Complete
----------	---------	-----------------	---------------------	------------------	----------

		Strategic Initiatives/Critical Tasks/Actions	Q1	Q2	Q3	Q4	Lead	
P2	6	B. Planning for initiative - <i>Variance for the three goals on diversity development has been granted. They will be delayed until 2022 in order to meet other recruiting priorities.</i>				12/1/2021	<i>Rosario Nystrom</i>	
P2	6	C. Identify goals with each Business Unit <i>See above.</i>				12/1/2021	<i>Rosario Nystrom</i>	
P3	6	D. Select Business Unit-partner to pilot. <i>See above.</i>				12/1/2021	<i>Rosario Nystrom</i>	
	6	7. Implement Human Performance Initiative (HPI) by defining "first in class", assessing implementation status, identifying actions, metrics, and adjusting actions.						<i>Ronda Wilkinson</i>
P1		A. Establish Human Performance Initiative (HPI) plan	3/31/2021				<i>Ronda Wilkinson</i>	
P1		B. Establish HPI Quarterly Metrics	3/31/2021				<i>Ronda Wilkinson</i>	
	6	8. Advance Safety Excellence by achieving top quartile through identifying our first quartile targets, developing actions to achieve the targets, and leveraging data to take better informed actions to prevent safety events.						<i>Ronda Wilkinson</i>
P1		A. Establish Top Quartile plan	3/31/2021				<i>Ronda Wilkinson</i>	
P1		B. Establish Top Quartile quarterly metrics	3/31/2021				<i>Ronda Wilkinson</i>	
P1	6	9. COVID-focused Senior team meetings occur at least weekly to assure District policies reflect federal and state regulations and guidance protecting employee health while assuring provision of reliable utility services - <i>Corrected Q2 to green from blue as Covid case management and coordination continues with collaboration from our external medical partners</i>					<i>Tracy Yount</i>	
P1	6	10. Complete Arc-Flash labeling and Competent Person training for W/WW by the end of Q4 - <i>Training has been completed. Equipment arc flash labeling was completed 12/15 - after the 12/1 deadline</i>				Completed after deadline	<i>Ronda Wilkinson</i>	
P1	6	A. Competent Person training completed for all remaining areas. (Target 12/1) ~300 employees to be trained. <i>Training has been scheduled and will be completed in 2022.</i>				12/1/2021	<i>Ronda Wilkinson</i>	
	6	11. Integrate Accountability, Modeling of District Values and Cycle of Personal Ownership into daily processes						<i>Steve Wright</i>
P2	6	A. Monthly CPO nominees reviewed and awarded				12/1/2021	<i>Steve Wright</i>	

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Starts in Future	Complete
----------	---------	-----------------	---------------------	------------------	----------

#7 - ENCOURAGE INNOVATION (BSc People & Culture Objective)

We encourage creative thinking and trying new ideas to meet the challenges of the future. We set aspirational goals with the belief that much will be learned and achieved even when the ultimate goal maybe unachievable. We seek to be recognized as experts and industry thought leaders on all issues relevant to our operations. We provide educational opportunities and diverse work experiences to foster diversity in perspectives and thought.

Priority	Goal	Metrics & Targets	Q1	Q2	Q3	Q4	Lead
		Objective 7					
		Implement technology roadmaps as a foundation for innovation with ultimate goal of every customer having the ability to see outages and restoration times on their mobile device					
		Strategic Initiatives/Critical Tasks/Actions					
	7	1. GRC solution fully implemented by 2023					<i>Erik Wahlquist</i>
P1	7	A. Convert Compliance Tracker Application to GRC				12/1/2021	<i>Erik Wahlquist</i>
P1	7	B. Implement expansion to Health & Safety per plan				12/1/2021	<i>Erik Wahlquist</i>
	7	2. CIS					<i>John Stoll</i>
P1	7	A. Complete third party CIS Stability Assessment by Q1	3/31/2021				<i>Ian Fitzgerald</i>
P1	7	B. Execute CIS Stability milestones within deadlines established in the Assessment in ii above - <i>Stability work completed Aug 15, with upgrade rolled out on Sept 25.</i>			9/25/2021	12/1/2021	<i>Ian Fitzgerald</i>
	7	3. AMI					<i>John Stoll</i>
P1		A. Finalize AMI project plan within 3 months of contract execution <i>Due to lengthy contract changes and review by the Contractor we did not meet the deadline (approx. 6/30/2021)</i>		6/30/2021		Completed after deadline	<i>John Stoll</i>
P1		B. Finalize District AMI communication plan & associated materials.			9/30/2021	Completed after deadline	<i>John Stoll</i>
P1		C. Complete design of field communication device location. <i>Q4 Update, complete</i>				10/31/2021	<i>John Stoll</i>
	7	4. Advanced Distribution Management System (ADMS)					<i>Kirk Hudson</i>
P1	7	A. Phase 1 – Outage Management System - Turn over to Operations <i>Completed on 12/7</i>				12/31/2021	<i>Kirk Hudson</i>
P2	7	B. Phase 2 – Distribution Management System - Identify 2022 ADMS goals by 6/30/21		6/30/2021			<i>Kirk Hudson</i>

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Starts in Future	Complete
----------	---------	-----------------	---------------------	------------------	----------

Strategic Initiatives/Critical Tasks/Actions		Q1	Q2	Q3	Q4	Lead
	5. Geographic Information System (GIS)					Ian Fitzgerald
P1	7 A. Complete District-wide GIS Business Process Improvement Phase 1 by end of Q3 - <i>Consultant completed interviews and assessments with District Staff. Final document is being prepared for delivery.</i>			9/30/2021		Ian Fitzgerald
P2	7 B. Make a decision if will continue to GIS Process Improvement Phase 2 in Q4 after Phase 1 complete				12/1/2021	Ian Fitzgerald
P2	7 C. Team with Distribution to develop vegetation management GIS application by Q4. - <i>A beta solution was created, but was not finalized due to time constraints of earlier Forestry Staff, and then a higher priority placed on the development of a Public Outage Portal.</i>				12/1/2021	Ian Fitzgerald
	6. Customer Mobile Apps (Mobility Program)					Ian Fitzgerald
P1	7 A. Execute a vendor contract for a Customer Engagement Platform by 12/1 to enable building customer mobile features beginning in 2022 - <i>This project was realigned to ensure enabling technologies can support including CIS Stability and Rollout of an Mobile Data Management environment. Goal has been pushed to end of 2022</i>				12/1/2021	Ian Fitzgerald
P2	7 B. Advance accuracy of Mobile App "Current" river level feature to utilize actual sensor data by 12/1- <i>This project was deprioritized to more visible projects: CIS, ADMS, and AMI. Tech Dev dept has been down 6 staff in 2021.</i>				12/1/2021	Ian Fitzgerald
	7. Business Intelligence, Data Analytics, District Digital Transformation					Kelly Boyd
P1	7 A. Implement a Generation and Transmission dashboard with a minimum of 6 key operational metrics that represent an "operational excellence" day by 9/30. - <i>Necessary metric data acquired, tested and moved to production in Q4. Completion of final dashboard will be in 2022. Resource constraints delayed completion</i>			9/30/2021		Kelly Boyd
P1	7 B. Complete report-related milestones per deadlines in the Oracle Utility Analytics (OUA) implementation plan thru Q4				12/31/2021	Kelly Boyd
P2	7 C. Develop and utilize SharePoint site as an enterprise portal to convey BI/DA Program vision/digital transformation information, including training resources, engagement guidance, and support directories by 12/1.- <i>Portal is functional with relevant content. Final milestone of creating a support list of subject matter experts for reports, data systems and tools, including defining roles and responsibilities will come in 2022. Resource constraints delayed completion.</i>				12/1/2021	Kelly Boyd

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Starts in Future	Complete
----------	---------	-----------------	---------------------	------------------	----------

Strategic Initiatives/Critical Tasks/Actions		Q1	Q2	Q3	Q4	Lead
7	8. Fiber customer portal replacement					Bob Shane
P2	7 A. System development complete-Project and all milestones deferred due to platform license discussion and negotiations taking longer than anticipated.		6/30/2021			Bob Shane
P2	7 B. System in production- See Above			9/30/2021	10/1/2021	Bob Shane
P2	7 C. Acceptance of system- See Above				12/31/2021	Bob Shane
7	9. Information Technology Foundation					Ian Fitzgerald
P1	7 A. Update District policies for new collaboration technology to direct implementation requirements for Phase I by 1/15 and Phase 2 by end of Q1 - Completed in Q2	3/31/2021	Completed after deadline	Completed after deadline	Completed after deadline	Ian Fitzgerald
P1	7 B. Complete Phase 1 Microsoft Teams Rollout providing video, meeting and mobile capabilities by 1/30	1/30/2021				Ian Fitzgerald
P1	7 C. Complete Phase 2 Microsoft Teams Rollout adding group collaboration capabilities including external users by end of Q2 - Phase 2 was rolled out in August		6/30/2021	Completed after deadline	Completed after deadline	Ian Fitzgerald
P1	7 D. Complete Phase 3 Microsoft Teams Rollout providing integrated phone and mass broadcast capabilities by 12/1- The need to provide soft phone functionality in the home has increase over the last year requiring a better understanding of objectives and goals before completing this task. This is slated for completion in 2022				12/1/2021	Ian Fitzgerald
P1	7 E. Complete upgrade and migration to SharePoint Online providing advance collaboration capabilities by end of Q3-This project has been delayed due to unforeseen technical challenges around workflows, as well as time commitments by business unit staff to test functionalities. Project has been re-timed to be completed in 2022			9/30/2021		Ian Fitzgerald
P1	7 F. Complete Microsoft Exchange (Email) upgrade by 12/1		5/1/2021			Ian Fitzgerald
7	10. Implement Stehekin Energy Resource Plan					Shawn Smith
P1	7 A. Decision on battery RFP-The bid was posted January 3rd, the team is awaiting results to bring back to the Board.	3/31/2021				Shawn Smith
P1	7 B. If approved by Board, install system-The bid was posted January 3rd, the team is awaiting results to bring back to the Board. If Board approves, install would happen in 2022.				12/1/2021	Shawn Smith

2021 District Performance Plan

Q4 Final - 1/27/22

On Track	Caution	Needs Attention	Scheduled Timeframe	Starts in Future	Complete
----------	---------	-----------------	---------------------	------------------	----------

		Strategic Initiatives/Critical Tasks/Actions	Q1	Q2	Q3	Q4	Lead
	7	11. Implement new solar program that is on-par with business case for energy efficiency (EE) projects and programs					Shawn Smith
P2	7	Set up rebate electronic rebate forms - Shifted gears to a solar and battery storage program to better help our system in a capacity constrained future. CRS model in development will help to inform rebates, program set-up, etc. This is moved to 2022.	3/31/2021				Shawn Smith
P2	7	B. Market program to customers We shifted gears to a solar and battery storage program based on how this would better help our system in a capacity constrained future. Awaiting CRS model in that is in development to help inform rebates, program set-up, etc. This is moved to 2022.				12/1/2021	Shawn Smith
P2	7	C. Engage with stakeholders on low income programs-We have been engaging with the Low Income Advisory Group on potential programs moving forward. This will continue into 2022.				12/1/2021	Shawn Smith
P3	7	12. Investigate and report on feasibility of new potential energy resources (i.e. interruptible loads, hydrogen, etc.)			7/1/2021		Shawn Smith

	Q1	Q2	Q3	Q4
Total Tracked Items:	216	216	216	216
% On Track	75.0%	55.1%	38.4%	11.1%
% Completed On Schedule	7.4%	19.0%	27.3%	51.4%
% Completed After Deadline	0.5%	1.4%	6.0%	8.3%
Total % Completed or On Track	82.9%	75.5%	71.8%	70.8%

Key for Prioritization:

Our intent is to make measured progress on the entire District Performance Plan in addition to our core activities. However, if conflicts arise, the prioritization levels of 1-3 are provided as additional guidance for making trade-off decisions.

P1 – First priority

P2 – Second priority

P3 – Third priority