



CHELAN COUNTY

# HEAT PUMP

## Contractor Commissioning Worksheet

This worksheet is for testing of a ducted air source heat pump with **variable speed** compressor.

### 1 CUSTOMER

NAME (as listed on rebate application)

INSTALLATION ADDRESS

### 2 CONTRACTOR

INSTALLER NAME

COMPANY NAME

### 3 NEW EQUIPMENT

MANUFACTURER

AHRI REFERENCE #

OUTDOOR UNIT MODEL #

INDOOR UNIT MODEL #

INSTALL DATE

SEER2

HSPF2

WHEN SYSTEM FAN IS ON, DOES AIR FLOW FROM ALL SUPPLY REGISTERS?  
If no, then disconnects should be fixed.

Yes  No

MAXIMUM EXTERNAL STATIC PRESSURE  
ALLOWED BY MANUFACTURER

EXTERNAL STATIC PRESSURE MEETS  
MANUFACTURER REQUIREMENTS?

Yes  No

REFRIGERANT CHARGING METHOD MEETS MANUFACTURER CHARGING

Yes  No

METHOD? SUPPLY AIRFLOW MEETS MANUFACTURER REQUIREMENTS?

Yes  No

THERMOSTAT HAS BEEN SET TO LOCKOUT ELECTRIC COILS AT 35°F OR BELOW?

Yes  No

### 4 ACCEPTANCE OF TERMS

I hereby certify that all information on this worksheet is accurate, services have been performed to program requirements. I certify that we have complied with all the terms outlined in the Chelan County PUD Energy Efficiency Program Contractor Participation Agreement.

SIGNATURE OF INSTALLER

DATE