

Activity ID	Activity Name	Start	Finish	2009		2010				2011				2012				2013	
				Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
<b>RR02 Water Quality Mgmt Plan</b>																			
RR02a1	TDG Program	04-01-2009	10-18-2021	[Red bar]															
RR02b	Water Temperature Program	04-13-2009	12-30-2015	[Black bar]															
RR02d	Water Quality in Macrophyte Beds	01-12-2010	03-22-2021	[Black bar]															
RR02e	Aquatic Invasive Species	04-13-2009	02-23-2010	[Black bar] 02-23-2010, RR02e Aquatic Invasive Species															
	Water Quality Compliance Reporting	01-31-2019	01-31-2019	[Black bar]															
<b>RR03 Sturgeon Mgmt Plan</b>																			
RR03a	Brood Stock Planning and Collection	03-12-2009	02-16-2052	[Red bar]															
RR03b	Juvenile White Sturgeon Stocking	03-12-2009	01-16-2019	[Black bar]															
	RR03b.1 Initial Stocking	03-12-2009	01-16-2019	[Black bar]															
	RR03b.2 Adjustments to Stocking - Captured in Index Mon	03-12-2009	01-19-2052	[Black bar]															
RR03c	Determine Effectiveness of Supplementat...	03-12-2009	01-19-2052	[Black bar]															
	RR03c1 Index monitoring program	01-02-2012	12-29-2051	[Red bar]															
	RR03c2 Emigration habitat use of supplemented population	01-01-2013	12-29-2028	[Black bar]															
	RR03c3 WS Supplementation program review	03-12-2009	01-19-2052	[Black bar]															
RR03d	Natural reprod pot and adjust supplement...	01-01-2016	12-31-2026	[Black bar]															
RR03e	WS reporting	03-12-2009	01-19-2052	[Black bar]															
<b>RR03b3 WS Production</b>																			
RR03b.3	Long-term Production	08-28-2014	12-31-2018	[Black bar]															
<b>RR04 Bulltrout Management Plan</b>																			
RR04b	BT up and downstream passage eval	02-12-2018	11-12-2048	[Black bar]															
	RR04b2 BT report and correlation analysis	07-02-2018	11-12-2048	[Black bar]															
	RR04b1 BT passage evaluation	02-12-2018	06-30-2048	[Black bar]															
RR04c	Sub-adult BT monitoring methods	01-01-2019	12-30-2049	[Black bar]															
RR04d	Implement A&R measures	03-12-2009	03-12-2009	[Black bar] 009, RR04d Implement A&R measures															
RR04e2	LWD Tributary enhancement	02-19-2010	12-31-2012	[Black bar]															
RR04e3	BT Funding collection of tissue samples...	01-01-2018	12-31-2048	[Black bar]															
<b>RR05 Pacific Lamprey Management</b>																			
<b>PL Upstream Passage</b>																			
RR05a1	Fishway Operations			[Black bar]															
RR05a2	Adult up passage count			[Black bar]															
RR05a3	Up pass lit review	03-12-2009	01-18-2010	[Red bar] 01-18-2010, RR05a3 Up pass lit review															
RR05a5	Eval up passage mod	01-16-2014	01-15-2015	[Black bar]															
RR05a6	Adult down passage	02-19-2010	12-29-2051	[Red bar]															
RR05a7	Periodic Monitoring	08-16-2024	08-07-2045	[Black bar]															
RR05b	PL juvenile passage	02-17-2011	02-12-2014	[Black bar]															
RR05c	Measure effects on juvenile PL rearing ha...	03-12-2009	01-14-2013	[Black bar]															

  Actual Work    
   Critical Remaining Work    
  Summary  
  Remaining Work    
 ◆ Milestone

Activity ID	Activity Name	Start	Finish	2009		2010				2011				2012				2013		
				Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
A1210	Determine how to evaluate PL rearing habitat	03-12-2009	01-18-2010																	
A1200	Measure and address PL rearing habitat	01-19-2010	01-17-2011																	
A1220	Develop a plan to address PL rearing habitat impacts...	01-18-2011	01-16-2012																	
A1230	Implement plan to address PL habitat rearing habitat ...	01-17-2012	01-14-2013																	
<b>RR05d RR05d PL NNI Reporting</b>		01-27-2014	07-16-2049																	
<b>RR06 Resident fish mgmt plan</b>		03-12-2009	03-16-2049																	
<b>RR06b Resident fish enhancement</b>		03-12-2009	03-16-2049																	
A1010	Implement fish enhancement measures years 1-10	03-12-2009	03-14-2018																	
A1020	Implement fish enhancement measures years 11-43	03-15-2018	03-16-2049																	
<b>RR06c Recreational Fishing Evaluation</b>		03-12-2009	09-09-2010																	
A1040	Determine recreational fishing opportunities	03-12-2009	03-05-2010																	
A1060	Conduct evaluations of additional recreational fishing...	07-12-2010	09-09-2010																	
<b>RR06d Resident Fish Monitoring</b>		03-12-2009	01-15-2014																	
A1070	Develop methodologies and timing of Predator contr...	03-12-2009	01-18-2010																	
A1050	1 year evaluation of predator control study	01-19-2010	01-17-2011																	
A1030	Predator control measures or conduct 3 x 1year surv...	01-18-2011	01-15-2014																	
<b>RR05a4 Mod upstream PL passage</b>		01-19-2010	01-15-2014																	
A1010	5a4 Design Modify upstream passage (GRATING)	01-19-2010	01-17-2011																	
A1030	OPE-B-5a4 Construct Modify upstream passage (GR...	01-18-2011	01-15-2014																	
<b>RR02 QAPP</b>		02-25-2009 A	01-11-2010																	
<b>Outline QAPP</b>		02-25-2009 A	04-28-2009 A																	
<b>1st Draft QAPP</b>		04-29-2009 A	09-11-2009																	
<b>Draft Final QAPP</b>		09-14-2009	12-12-2009																	
<b>Final QAPP</b>		12-14-2009	01-11-2010																	
<b>RR02e Aquatic Invasive Species</b>		02-25-2009 A	01-06-2010																	
<b>Outline Aquatic Invasive Species</b>		02-25-2009 A	04-28-2009 A																	
<b>1st Draft Aquatic Invasive Species</b>		04-29-2009 A	09-11-2009																	
<b>Draft Final Aquative Invasive Species</b>		09-14-2009	12-12-2009																	
<b>Final Aquatic Invasive Species</b>		12-14-2009	01-06-2010																	

█ Actual Work    
 █ Critical Remaining Work    
 ▼ Summary  
█ Remaining Work    
 ◆ Milestone